

# COMMUNITY OPEN HOUSE

AUGUST 2021





**NATHAN K. FORD**  
DEPUTY PROGRAM MANAGER  
HNTB CORPORATION



# RESOURCES



Visit the website to view all the displays from the Innovate Mound 301 event and learn more about the project.

---

[www.innovatemound.org](http://www.innovatemound.org)  
**1-855-MOUND4U (668-6348)**  
[Info@InnovateMound.org](mailto:Info@InnovateMound.org)




**STEVE GRIFFITH**

PROJECT MANAGER, INNOVATE MOUND  
HNTB CORPORATION



# PROJECT TIMELINE



# DESIGN-BUILDER TEAM



**OWNER**

**HNTB**  
PROJECT MANAGEMENT

---





**DAN'S**  
**PRIME CONTRACTOR**  
Responsible for overall project management,  
earthwork and underground work

---



**MAJOR  
SUBCONTRACTOR**  
Responsible for concrete and asphalt paving

**AECOM**  
**LEAD DESIGN FIRM**  
Responsible for development of  
design plans and specifications

---


**PROJECT  
PARTNERS**



U.S. Department  
of Transportation  
**Federal Highway  
Administration**



# 2021 CONSTRUCTION ACTIVITY



 FULL RECONSTRUCTION  
Mound Road from 11 Mile Road to M-59

 BRIDGE REHABILITATION  
WIDENING

 2021 CONSTRUCTION LIMITS  
North of 15 Mile Road to M-59



# 2021 ANTICIPATED SCHEDULE

## Mound Road from 15 Mile Road to M-59

Construction started on northbound and southbound Mound Road from 15 Mile Road to M-59 on August 16, 2021. This chart shows the anticipated schedule for the work to be completed during the 2021 construction season.


	2021						2022			
	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	
<b>Southbound Mound Road Temporary Widening</b>		[Orange bar from Aug to Dec]								
<b>Northbound Mound Road Temporary Widening</b>		[Orange bar from Aug to Dec]								
<b>Miscellaneous Storm Sewer and Sanitary Sewer Improvements</b>			[Orange bar from Sept to Feb]							
<b>Miscellaneous Water Main Improvements</b>			[Orange bar from Oct to Feb]							
<b>NB and SB Mound Road over Plumbrook Bridge Widening</b>			[Orange bar from Oct to Dec]							
<b>Clean Up</b>						[Orange bar in Dec]				
<b>Open to Traffic (excludes periodic short term lane closures)</b> <i>Mound Road will have all lanes open to traffic in mid-December 2021, and road construction will be suspended until March 2022 with the exception of utility work utilizing short term lane closures.</i>						[Orange bar from Dec to Mar]				




**TYPICAL WORK ZONE FOR 2021 CONSTRUCTION**  
(15 MILE ROAD TO 17 MILE ROAD)




**TYPICAL WORK ZONE FOR 2021 CONSTRUCTION**  
(17 MILE ROAD TO M-59)



**WINTER CONFIGURATION**  
(15 MILE ROAD TO 17 MILE ROAD)




**WINTER CONFIGURATION**  
(17 MILE ROAD TO M-59)




# CROSS SECTIONS

## 11 Mile Road to 17 Mile Road

Existing




Proposed



## 17 Mile Road to M-59

Existing




Proposed



# MEDIAN LANDSCAPE TREATMENT


## Typical Landscape Plan



Evergreens comprise most of this typology. Pines, spruces, and other coniferous species will continue to create interest in winter. Several large shade trees, with striking autumn color, are set in a row at each end of the stretch.

View

Section



# PROJECT MAP



- **Approved** driveway access changes
- Crossover to be **eliminated**
- ⇄ Crossover to be **relocated**
- ⇄ **Bridges**





Project Ombudsman

**JON BAILEY**

1-855-MOUND-4U (668-6348)

## CONTACT US

1-855-MOUND-4U (668-6348)  
Info@InnovateMound.org  
www.InnovateMound.org



## FOLLOW US



@InnovateMound



# PUBLIC OPEN HOUSE ON AUGUST 26

**Thursday, August 26**  
**4 p.m. to 7 p.m.**

Presentations at 4:15 p.m., 5:15 p.m. and 6:15 p.m.

## **Innovate Mound 301**

A community open house where the project team and contractor will share what to expect as construction kicks off this month and continues through 2023. Team members will be available to answer questions.

## **Located at Chardam Gear Company**

40805 Mound Road  
Sterling Heights, MI 48310

## **Spread the Word**

This is a family-friendly event! Enjoy outdoor activities and ice cream while learning about Innovate Mound.